

SBCCD - CHC Measure M Program Schedule February 2013 Monthly Report Update

ID	Task Name	Duration	Start	Finish	April 11	October 21	May 1	November 11	May 21	December 1	June 11	December 21	July 1	January 11	July 21	February 1	August 11	February 21	September 1	March 11	Sept																	
					6/1	8/31	11/30	3/1	5/31	8/30	11/29	2/28	5/30	8/29	11/28	2/27	5/29	8/28	11/27	2/26	5/27	8/26	11/25	2/24	5/26	8/25	11/24	2/23	5/25	8/24	11/23	2/22	5/24	8/23	11/22	2/21	5/22	8/21
1	CRAFTON HILLS COLLEGE	2313 days	Thu 4/1/10	Sat 7/30/16																																		
2	Campuswide Site Lighting / Parking Lot Upgrades & ADA Upgrades	614 days	Mon 1/24/11	Fri 9/28/12																																		
6	Data Relocation	176 days	Mon 5/9/11	Mon 10/31/11																																		
9	Library Demo	164 days	Fri 7/15/11	Sun 12/25/11																																		
12	Science Portable Classrooms	608 days	Thu 4/1/10	Tue 11/29/11																																		
28	Solar Farm	533 days	Wed 6/1/11	Wed 11/14/12																																		
52	New Crafton Center	1339 days	Wed 11/30/11	Thu 7/30/15																																		
53	Programming Phase	192 days	Wed 11/30/11	Fri 6/8/12																																		
56	Design	278 days	Mon 3/12/12	Fri 12/14/12																																		
69	DSA	183 days	Mon 1/7/13	Mon 7/8/13																																		
72	Bid/Award	90 days	Tue 7/9/13	Sun 10/6/13																																		
84	Construction	551 days	Fri 10/11/13	Tue 4/14/15																																		
93	Close Out	61 days	Wed 4/15/15	Sun 6/14/15																																		
97	Campus Moves	60 days	Mon 6/1/15	Thu 7/30/15																																		
110	New Science Building	1361 days	Tue 11/8/11	Thu 7/30/15																																		
111	Programming Phase	108 days	Tue 11/8/11	Fri 2/24/12																																		
119	Design	320 days	Mon 2/27/12	Fri 1/11/13																																		
149	DSA	180 days	Mon 1/14/13	Fri 7/12/13																																		
150	Bid/Award	89 days	Mon 7/15/13	Fri 10/11/13																																		
163	Construction	544 days	Mon 10/14/13	Fri 4/10/15																																		
170	Close Out	60 days	Mon 4/13/15	Thu 6/11/15																																		
172	Campus Moves	60 days	Mon 6/1/15	Thu 7/30/15																																		
173	New Occupational Education 2 (includes (E) OE 2 demolition)	1320 days	Mon 12/19/11	Thu 7/30/15																																		
174	Programming	82 days	Mon 12/19/11	Fri 3/9/12																																		
181	Design	327 days	Mon 3/12/12	Fri 2/1/13																																		
210	DSA	180 days	Mon 2/4/13	Fri 8/2/13																																		
211	Campus Moves (Out-of-Bldg)	15 days	Sat 6/1/13	Sat 6/15/13																																		
212	Demolition / HazMat / Electrical Relocation	242 days	Mon 3/4/13	Thu 10/31/13																																		
213	Bid/Award	89 days	Mon 3/4/13	Fri 5/31/13																																		
214	Construction	120 days	Mon 6/3/13	Mon 9/30/13																																		
215	Close Out	31 days	Tue 10/1/13	Thu 10/31/13																																		
216	OE2 Building / Sitework	697 days	Mon 8/5/13	Thu 7/2/15																																		
217	Bid/Award	89 days	Mon 8/5/13	Fri 11/1/13																																		
230	Construction	544 days	Mon 11/4/13	Fri 5/1/15																																		
237	Close out	60 days	Mon 5/4/15	Thu 7/2/15																																		
238	Campus Moves (Into-Bldg)	60 days	Mon 6/1/15	Thu 7/30/15																																		
239	PE / ADA Access to Aquatic Center / Gym Demo	992 days	Thu 1/12/12	Mon 9/29/14																																		
240	Design (Including Programming)	275 days	Thu 1/12/12	Fri 10/12/12																																		
250	DSA	169 days	Mon 10/29/12	Mon 4/15/13																																		
251	Bid/Award	60 days	Tue 4/16/13	Fri 6/14/13																																		
263	Construction	270 days	Fri 6/14/13	Mon 3/10/14																																		
272	Close out	90 days	Tue 3/4/14	Sun 6/1/14																																		
276	Campus Moves	60 days	Mon 6/2/14	Thu 7/31/14																																		
279	Possible Demo of Existing Gym	90 days	Wed 7/2/14	Mon 9/29/14																																		
280	Student Services A Seismic Upgrade and Renovation	1506 days	Mon 4/16/12	Mon 5/30/16																																		
281	Architect Selection	89 days	Mon 4/16/12	Fri 7/13/12																																		
282	Space Allocation	25 days	Mon 9/3/12	Thu 9/27/12																																		
283	Programming	40 days	Fri 9/28/12	Tue 11/6/12																																		
284	Design On Hold	86 days	Wed 11/7/12	Thu 1/31/13																																		
285	Design	187 days	Mon 2/25/13	Fri 8/30/13																																		
286	DSA	180 days	Mon 9/2/13	Fri 2/28/14																																		
287	Bid/Award	92 days	Fri 2/27/15	Fri 5/29/15																																		
288	Construction	304 days	Mon 6/1/15	Wed 3/30/16																																		
289	Close out	61 days	Thu 3/31/16	Mon 5/30/16																																		
290	Campus Moves	13 days	Mon 5/18/15	Sat 5/30/15																																		
291	LADM Seismic Upgrades and Renovations	1427 days	Mon 9/3/12	Sat 7/30/16																																		
292	Space Allocation	25 days	Mon 9/3/12	Thu 9/27/12																																		
293	Programming	61 days	Fri 11/16/12	Tue 1/15/13																																		
294	Design On Hold	16 days	Wed 1/16/13	Thu 1/31/13																																		
295	Design	310 days	Mon 2/25/13	Tue 12/31/13																																		
296	DSA	180 days	Wed 1/1/14	Sun 6/29/14																																		
297	Bid/Award	91 days	Sat 2/28/15	Fri 5/29/15																																		
298	Construction	366 days	Mon 6/1/15	Tue 5/31/16																																		
299	Close out	60 days	Wed 6/1/16	Sat 7/30/16																																		
300	Campus Moves	14 days	Mon 5/18/15	Sun 5/31/15																																		
301	College Center Seismic Retro Fit and Renovations	1383 days	Mon 4/16/12	Thu 1/28/16																																		
302	Architect Selection	89 days	Mon 4/16/12	Fri 7/13/12																																		
303	Space Allocation	25 days	Mon 9/3/12	Thu 9/27/12																																		
304	Programming	28 days	Fri 9/28/12	Thu 10/25/12																																		
305	Design On Hold	86 days	Wed 11/7/12	Thu 1/31/13																																		
306	Design	119 days	Sat 2/1/14	Fri 5/30/14																																		
307	DSA	181 days	Sat 5/31/14	Thu 11/27/14																																		
308	Bid/Award	92 days	Fri 2/27/15	Fri 5/29/15																																		
309	Construction	181 days	Mon 6/1/15	Sat 11/28/15																																		
310	Close out	61 days	Sun 11/29/15	Thu 1/28/16																																		
311	Campus Moves	14 days	Mon 5/18/15	Sun 5/31/15																																		

SBCCD - CHC Measure M Program Schedule February 2013 Monthly Report Update

ID	Task Name	Duration	Start	Finish	Timeline																																												
					April 11	October 21	May 1	November 11	May 21	December 1	June 11	December 21	July 1	January 11	July 21	February 1	August 11	February 21	September 1	March 11	Sept																												
					6/1	8/31	11/30	3/1	5/31	8/30	11/29	2/28	5/30	8/29	11/28	2/27	5/29	8/28	11/27	2/26	5/27	8/26	11/25	2/24	5/26	8/25	11/24	2/23	5/25	8/24	11/23	2/22	5/24	8/23	11/22	2/21	5/22	8/21											
312	Performing Arts Center Seismic Upgrade and Renovation	1080 days	Mon 4/16/12	Tue 3/31/15																																													
313	Architect Selection	89 days	Mon 4/16/12	Fri 7/13/12																																													
314	Space Allocation	25 days	Mon 9/3/12	Thu 9/27/12																																													
315	Programming	28 days	Fri 9/28/12	Thu 10/25/12																																													
316	Design On Hold	86 days	Wed 11/7/12	Thu 1/31/13																																													
317	Project On HOLD per Campus Direction	1 day	Fri 2/8/13	Fri 2/8/13																																													
318	M&O Renovations	1123 days	Mon 9/3/12	Wed 9/30/15																																													
319	Space Allocation	25 days	Mon 9/3/12	Thu 9/27/12																																													
320	Programming	61 days	Fri 11/16/12	Tue 1/15/13																																													
321	Design On Hold	16 days	Wed 1/16/13	Thu 1/31/13																																													
322	Design	123 days	Tue 10/1/13	Fri 1/31/14																																													
323	Bid/Award	87 days	Mon 2/3/14	Wed 4/30/14																																													
324	Construction	184 days	Thu 5/1/14	Fri 10/31/14																																													
325	Close out	59 days	Mon 11/3/14	Wed 12/31/14																																													
326	Circuit A and C	194 days	Thu 1/31/13	Mon 8/12/13																																													
327	Bid/Award	35 days	Fri 2/8/13	Thu 3/14/13																																													
333	Construction	123 days	Fri 3/15/13	Mon 7/15/13																																													
337	Close-out	15 days	Mon 7/1/13	Mon 7/15/13																																													

